Atlas Copco (Philippines) Inc.

A Company within the Atlas Copco Group

North Main Avenue Lot 12, Block 2, Phase II
Laguna Technopark, Biñan, Laguna 4024
T.I.N. 000-412-606-000 VAT
Tel nos. (02) 843 0535-39; (049) 541-3158; (049) 541 0726
(049) 541 0004; (049) 541 0697
Fax nos. (02) 843 0237; (049) 544 0559

JOB ORDER No. 176660

☐ **External** ☐ **Internal**

Date : 9/28/19

ustomer : PRICON			Customer No.
ddress : LISPI			Tel. No. :
lachine Type : GATE	Serial No. API627711		Part No. :
ontact Person :	Div./Dept.		Code

ob Type : ☐ LF Fixed Repair ☐ LN Normal Repair ☐ **LS Service Plan** ☐ **First Time Fix**
☐ Field ☐ Workshop P.O. No. Req. No.

ature Of Work			SR no.	DR. No.
☐ CG-Customer Goodwill Cost	☐ WT-Workshop Tools Cost (Service)	☐ LP-Service Shop Maintenance		
☐ SM-Service Marketing	☐ PD-Pre-Del. Comm./Start up(External)	☐ LM-Conversion/Modification		
☐ WI-Warranty Prod. Cost (Indent)	☐ WO-Sundry Work/Work for Other Dept.	☐ SJ-Strip Jobs Cost		
☐ WL-Warranty Prod. (Local)	☐ LW-Guarrantee Workshop			
	☐ LC-Start up and Commissioning			

escription/Customer Instruction Meter Reading RH - 72798 Hours
2KPM LH - 65846

ndings :

Date	S	F	KM	T.I.

Work Done/Performed :

* 2K PM WAS CONDUCTED. THE FF PARTS ARE REPLACED:
- AIR FILTER - OIL
- OIL FILTER
* THE UNIT WAS THEN CLEANED W/ COMPRESSED AIR INCLUDING THE COOLERS (EXTERNAL).
* TEST RUN WAS THEN CONDUCTED.
* UNIT WAS MONITORED UNTIL PARAMETERS ARE STABLE.

EXH OUT - 85°C
AMBIENT TEMP - 33°C

quipment Status : OPERATIONAL

Recommendation : 2K PM KIT

Work Performed By : P. MAGDALE / J. BALACANO Date 9/28/19

Job Approved By : Date

Authorization

We hereby authorized the above repair work and fully agree to erms and condition set forth at the back hereof.

Date

Acceptance

I/We hereby acknowledge receipt of the above equipment and certify that the above work was completely done to my/our full satisfaction and in accordance with my/our instruction/specification.

9/28/19