International Marketing Phils Inc.

To : PRICON
Attn : ERICK GAMBOA
Cc :

From : Christian Aranas
Date : 19 Sep 2016
Page 1 of 1 Ref : SVC16-123

Re : QUOTE FOR ESR 15933.

Please find below.

Date of Svc	Machine / Serial No.	Nature of Trouble	ESR No.	Total Cost
09-Sep-16	YFT F602/ 1025	REPLACED CLAMP CYLINDER AND LEVEL TABLE FLEET SURFACE.	15933	9,750.00
			Total Amount PHP	**9,750.00**

Note : 1. Prices above are in Peso, VAT excluded.

Rate per hour :

A. Standard Working Day	: 9AM - 6 PM (Monday - Friday)	PHP	1,500.00
B. Extended Time	: 6PM - 12 PM (Monday - Friday)	PHP	2,000.00
C. Overtime	: 12AM - 9AM (Monday - Friday)	PHP	2,500.00
D. Saturday / Sunday / Holiday		PHP	2,500.00

Terms : 30 days
Validation : 30 days

For your PO and payment, please address to :

TransTec International Marketing Phils
15-G Burgundy Corporate Tower
No. 252 Gil Puyat Avenue
Makati City
Attn : Samuel Chen, Jr.

Best Regards

TRANSTEC
International Marketing Phils., Inc.

ENGINEERING SERVICE REPORT

ESR No. : 15933

Customer	:	PHILCON MICROELECTRONICS, INC.	Date	:	9/19/16
Address	:	LISP. CABUYAO, LAGUNA	Machine/Model	:	YFP / F602
Contact Person	:	MR. E. GAMBOA	Serial No.	:	1025
Tel. No.	:		Soft. Ver.	:	0.6.8
Fax No.	:		Running Hours	:	

TYPE OF SERVICE

( ) Repair / ~~Service~~ Call / Courtesy Call
(✓) CHARGEABLE ☐ WARRANTY
( ) Training
( ) Installation / Re-Layout
( ) Maintenance / ~~Machine~~ Check
( ) Calibration
(✓) Others

ATTACHMENT

( ) Drawing Details
( ) Training Checklist
( ) Installation / Re-Layout
( ) Maintenance Checksheet
( ) Calibration Checksheet

Service Engineer	:	QUIN MIRAMONTES
Time Departed	:	AM/PM
Time Arrived	:	9:45 AM/PM
Time Started	:	10:00 AM/PM
Time Finished	:	4:30 AM/PM
Break Time Started	:	AM/PM
Break Time Finished	:	N/A AM/PM

CUSTOMER'S REQUEST / MACHINE PROBLEM

REPLACED CLAMP CYLINDER &
LEVEL TABLE FLET SURFACE

JOB DESCRIPTION / ACTION TAKEN

* REPLACED 4 PCS. CLAMP CYLINDER
* ADJUST CLOSE / OPEN CYLINDER
* LEVEL TABLE FLEET ~~RIGHT~~ SIDE
* ADJUST LEFT SIDE CLAMP ASSY PARALLELISM

NOTE: * RIGHT SIDE TABLE FLEET UP CYLINDER NEED TO BE REPLACED.
* HOLD DOWN CYLINDER ASSY NEED ALSO TO BE REPLACED DUE TO LEAK AIR.

PARTS/MATERIALS

PART NO./DESCRIPTION	QTY	UNIT COST
		PHP
		PHP
		PHP

SERVICE COST

LABOR (NORMAL RATE)	PHP 1500 x 6.5H = 9750
LABOR (OVERTIME)	PHP
MATERIALS	PHP
TOTAL CHARGES	**PHP** 9,750.00

REMARKS

ALL REPLACED PARTS AND MECHANICAL ADJUSTMENT ARE TESTED AND FUNCTION "OK"

Certified job completed satisfactorily:

ERICK GAMBOA
Customer's Name & Company Stamp