TECHNICAL REPORT

TR No.

JOB Description TROUBLESHOOTING OF USHIO CAMERA

PJ No.

User Name :	PRICON MICROELECTRONICS
User Address :	LISP 1
Contact Person:	MR. VINCE CALINGLANA
Customer Name:	

Global Enginery Technicians Inc.
Victoria Wave-SEZ, Mt. Apo Building. Brgy.186, North Caloocan City, Metro Mla. Philippines 1427
Tel. (02) 310 7286 **PLDT Wireless: (049) 576 0131**

Working Date(Day)		GET Office Start Time	User Arrive Time	Working Start Time	Lunch Break Time	Lunch Break Finish Time	Work Start Time
2022.11.24 (THURSDAY)		8:30	9:00	9:05			
Work Finish Time	**Night Break Start Time**	**Night Break Finish Time**	**Night Work Start Time**	**Night Work Finish Time**	**Departure User Time**	**Arrive GET Office Time**	**Total Work Time**
11:00					11:05	11:30	
Member : Writer (W),Leader(L)	R. FERNANDEZ (W,L)						**Total :** 1

No.	Machine #	Machine Maker	Model	Serial #	Date of Manufacture
1.	3A	NISSEI	NEX-50 -5E	H6051109 8K1	2012.01
2.		NISSEI	NEX 30 III	H1031602 0K1	2017.04
3.					

1. Scope of Work -
- TROUBLESHOOTING OF USHIO CAMERA PE-500 ON MACHINE #3A
- TROUBLESHOOTING OF USHIO CAMERA PE-600 ON MACHINE #1A

2. Diagnosis (Problem/Damage/When it started) -
- THE MACHINE #3A HAS NO MOLD CLOSE INTERLOCK

3. What are the causes of Problems -
- NO MOLD CLOSE INTERLOCK CAUSE OF NO NEGATIVE SUPPLY ON OUR CONNECTION, (BASED ON MY INITIAL CHECKING.)

4. Action Taken -
- REWIRING OF MOLD CLOSE INTERLOCK OF USHIO CAMERA ON MACHINE# 3A
- CHECKING OF INTERLOCKS ON MACHINE # 1A, ESPECIALLY THE WIRING CONNECTIONS

5. Machine Trial/Commissioning (Number of hours trial) –
TRIAL OF MOLD CLOSE I/L, ALL ARE OKAY

Name and Signature of Person during Trial -

6. Recommendations –

Charge or No Charge	COMPANY	PRINTED NAME	SIGNATURE	DATE:
	PM	VINCE CALINGLANA		2022.11.24

Global Enginery Technicians Inc.
G.E.T. Inc.,Phil